GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 049906

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address 14A. Endcliffe Ave. Sheffield S10 3EA.

Contract Number Uni of Sheffield.

Customer Name Froggatt And D/F.

Site Address 21 Endcliffe Cres Sheffield.

Postcode S10 3AH.

Received By No one Signature

Landlords Details If Different

Name

Address

Postcode

Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	Serviced	Plant Room	Boiler 1	Ideal Logic Quinta Pro 115	15126114369 60	Baxi	of
2	YES	Serviced		Boiler 2	Ideal Logic Quinta Pro 115	15126114369 40	Baxi	of
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES.

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual 3235 cm²	Required (Calculated) 2052.	
High level free area cm² or ventilation flow rate extract m³/h	Actual 1703	Required (Calculated) 1368	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA.		

Details of any faults	Remedial Action Taken	Comments and calculations
Blocked	Clear Heats	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	NA	NA	NA	NA	Gas burner pressure (mbar) ~~or heat input kW/h~~ required	18	21	18.5	21	Carbon Dioxide (CO_2) (%)	9.1	8.9	8.9	9.2
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	YES	YES	YES	YES	Excess Air (%)	30.8	33.5	33.0	29.4
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA	Gas rating measured (kW/h / NA) NET:	11.5	24.5	11.3.8	24.4	CO/CO_2 Ratio	0.0007	0.0001	0.0006	0.0001
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA.	Gross Efficiency (%)	98.3	98.8	98.6	101.2
Burner lock out time (seconds)	82x	82.	62	62	Net flue gas temperature (gross less ambient) (°C)	64.3	51.8	57.2	47.6	CO flue dilution (ppm)				
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	4.9	5.3	5.2	4.8	Standing pressure (mbar)	22.5	22.5	22.5	22.5
Heat net input rating data (kW)	114	114	114	114.	Carbon Monoxide (CO)(ppm)	65	11	57	10	Working pressure (mbar)	18	21	18.5	21
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	KANE 458			
										Test Instrument serial number	121722001			

Worksheet No (if used)	
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 20/06/2022

Signature [redacted]

Centra, Pink - Site, Green - Engineer